Submittal checklist

Send us what you have. The more of this list we get, the faster and more accurate the first selection will be.

What we need to quote

- Airflow (CFM) for supply and, where applicable, return and exhaust
- External static pressure
- Outdoor air fraction and design outdoor conditions
- Coil entering and leaving conditions, and the heating and cooling media
- Filtration levels (MERV or HEPA)
- Space limits: footprint, height, door and route sizes, existing curb drawings
- Sound targets (NC or octave band limits) if any
- Voltage and controls scope
- Required on-site date

What you get back

- Performance summary at scheduled conditions
- Fan selection and curve
- Sound power by octave band
- General-arrangement drawing with section lengths, weights and connection locations
- Electrical data and wiring diagram
- Ship date and section split for rigging

Before fabrication

- Approved drawings returned
- Controls points list confirmed
- Witness test requested, if wanted
- Delivery address, access route and rigging plan confirmed